

ID	Task Name	Duration	Start	Finish	2020			2021			2022			2023			2024					
					Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3			
1	PHASE 1 - DESIGN DEVELOPMENT	348 days	Mon 3/2/20	Wed 6/30/21	[Gantt bar spanning from Q1 2020 to Q4 2021]																	
2	Engineering	348 days	Mon 3/2/20	Wed 6/30/21	[Gantt bar spanning from Q1 2020 to Q4 2021]																	
3	Surveying	65 days	Mon 3/2/20	Fri 5/29/20	[Task bar from Q1 2020 to Q2 2020]																	
4	Schematic Design	10 days	Mon 6/1/20	Fri 6/12/20	[Task bar in Q2 2020]																	
5	Schematic Public Process\Input	22 days	Mon 6/15/20	Tue 7/14/20	[Task bar in Q2 2020]																	
6	30% Design Development	110 days	Wed 7/15/20	Tue 12/15/20	[Gantt bar from Q3 2020 to Q4 2020]																	
7	30% Design Development	75 days	Wed 7/15/20	Tue 10/27/20	[Task bar from Q3 2020 to Q4 2020]																	
8	30% TAC-Public Process\Input	35 days	Wed 10/28/20	Tue 12/15/20	[Task bar in Q4 2020]																	
9	State Historical Preservation Office - Review	45 days	Wed 7/15/20	Tue 9/15/20	[Task bar in Q3 2020]																	
10	60% Design & Review	88 days	Wed 12/16/20	Fri 4/16/21	[Gantt bar from Q4 2020 to Q1 2021]																	
11	60% Design & Review	75 days	Wed 12/16/20	Tue 3/30/21	[Task bar from Q4 2020 to Q1 2021]																	
12	60% TAC-Public Process\Input	13 days	Wed 3/31/21	Fri 4/16/21	[Task bar in Q1 2021]																	
13	90% Design & Review	25 days	Mon 4/19/21	Fri 5/21/21	[Task bar in Q1 2021]																	
14	100% Construction Documents	28 days	Mon 5/24/21	Wed 6/30/21	[Task bar in Q1 2021]																	
15	Permitting	176 days	Wed 10/28/20	Wed 6/30/21	[Gantt bar from Q4 2020 to Q4 2021]																	
16	Permitting - DEQ-1200C Permit Application	176 days	Wed 10/28/20	Wed 6/30/21	[Task bar from Q4 2020 to Q4 2021]																	
17	PHASE 2 - PROCUREMENT AND CONSTRUCTION	145 days	Mon 9/6/21	Fri 3/25/22	[Gantt bar from Q3 2021 to Q2 2022]																	
18	Bidding	85 days	Mon 9/6/21	Fri 12/31/21	[Task bar from Q3 2021 to Q4 2021]																	
19	Contracting	60 days	Mon 1/3/22	Fri 3/25/22	[Task bar in Q1 2022]																	
20	PHASE 3 - CONSTRUCTION	556 days	Mon 3/28/22	Mon 5/13/24	[Gantt bar from Q1 2022 to Q3 2024]																	
21	CONSTRUCTION 2022	105 days	Mon 3/28/22	Fri 8/19/22	[Gantt bar from Q1 2022 to Q2 2022]																	
22	E Washington Avenue	75 days	Mon 3/28/22	Fri 7/8/22	[Task bar from Q1 2022 to Q2 2022]																	
23	Utilities	30 days	Mon 3/28/22	Fri 5/6/22	[Task bar in Q1 2022]																	
24	Street Scope\Paving	45 days	Mon 5/9/22	Fri 7/8/22	[Task bar in Q2 2022]																	
25	E Whiteaker Avenue	75 days	Mon 5/9/22	Fri 8/19/22	[Task bar from Q2 2022 to Q3 2022]																	
26	Utilities	30 days	Mon 5/9/22	Fri 6/17/22	[Task bar in Q2 2022]																	
27	Street Scope\Paving	45 days	Mon 6/20/22	Fri 8/19/22	[Task bar in Q3 2022]																	
28	N 7th Street Extension	35 days	Mon 6/20/22	Fri 8/5/22	[Task bar in Q3 2022]																	
29	Utilities	14 days	Mon 6/20/22	Thu 7/7/22	[Task bar in Q3 2022]																	
30	Street Scope\Paving	21 days	Fri 7/8/22	Fri 8/5/22	[Task bar in Q3 2022]																	
31	CONSTRUCTION 2023	141 days	Mon 3/6/23	Mon 9/18/23	[Gantt bar from Q1 2023 to Q3 2023]																	
32	7th Street Plaza	51 days	Mon 3/6/23	Mon 5/15/23	[Task bar from Q1 2023 to Q2 2023]																	
33	Utilities	21 days	Mon 3/6/23	Mon 4/3/23	[Task bar in Q1 2023]																	
34	Street Scope\Paving	30 days	Tue 4/4/23	Mon 5/15/23	[Task bar in Q2 2023]																	
35	Side Streets\N & S Alleys	120 days	Tue 4/4/23	Mon 9/18/23	[Task bar from Q2 2023 to Q3 2023]																	
36	Utilities	60 days	Tue 4/4/23	Mon 6/26/23	[Task bar in Q2 2023]																	
37	Street Scope\Paving	60 days	Tue 6/27/23	Mon 9/18/23	[Task bar in Q3 2023]																	
38	Main St (East Half)	51 days	Tue 6/27/23	Tue 9/5/23	[Task bar in Q3 2023]																	
39	Utilities	21 days	Tue 6/27/23	Tue 7/25/23	[Task bar in Q3 2023]																	
40	Street Scope\Paving	30 days	Wed 7/26/23	Tue 9/5/23	[Task bar in Q3 2023]																	
41	CONSTRUCTION 2024	51 days	Mon 3/4/24	Mon 5/13/24	[Gantt bar from Q1 2024 to Q2 2024]																	
42	Main St (West Half)	51 days	Mon 3/4/24	Mon 5/13/24	[Task bar from Q1 2024 to Q2 2024]																	
43	Utilities	21 days	Mon 3/4/24	Mon 4/1/24	[Task bar in Q1 2024]																	
44	Street Scope\Paving	30 days	Tue 4/2/24	Mon 5/13/24	[Task bar in Q2 2024]																	