SAFE ROUTES TO SCHOOL & FILLMORE STORMWATER OUTFALL PROJECT UPDATE WEEK OF JUNE 29

Wildish Construction finish the excavation of the water quality swale including the installation of the outlet and overflow structures and rip rap installation at both ends. 18 inches of specialized loam material will be placed in the bottom and the entire swale will be seeded with a water quality seed mix. Staff met with the School district to discuss what is the best option to



Crews began laying 27-inch storm line from the swale heading east to South 4th Street. Next week, work will continue on laying 27-inch pipe east towards South 4th Street and then continuing down Fillmore Avenue



Street excavation continued this week and will continue next week towards Triangle Park just north of Fillmore Avenue. Crews excavated out the new drop off area for Lincoln Middle School students. After excavation has taken place, crews are installing geotextile fabric on the subgrade and placing & compacting crushed aggregate for a road base.



Crews are expected to begin water line work on July 1. They will be beginning at the intersection of South 4th and Grant Avenue. Local residents can expect some inconveniences Wednesday and are asked to proceed with care. Water line construction will then proceed north on South 4th Street.

Also residents on South 4th Street and Hayes Avenue will be seeing a water truck filling up with water for the coming weeks. Contractor in charge of dust control and with the warmer weather dust will become more prevalent.

Northwest Natural Gas has been relocating their facilities on South 4th Street north of Taylor Avenue. Crews will be finishing that work and moving onto Taylor Avenue to start work relocating/upgrading their lines in that area.