

SAFE ROUTES TO SCHOOL & FILLMORE STORMWATER OUTFALL PROJECT UPDATE
WEEK OF SEPTEMBER 7

On Tuesday and Wednesday Wildish crews poured most of curb and gutter in this portion of the project.



The concrete crew will be on site for two days next week. They will be focusing on “tie-ins”. This is the space between the existing curb and gutter and the new curb in gutter. This work will be hand formed and pour.

A subcontractor began replacing the fence at Lincoln Middle School.



Work will continue next week with installing the cyclone fencing material.

Other work scheduled for next week will be placing conduit for Pacific Power and Light as well as Charter communications and preparing sidewalk subgrade and driveway approaches to residents.

Also another crew was constructing the 27-inch storm drainage system on Fillmore Avenue from South 5th and South 6th Streets. As the work approached South 6th Street, the crew discovered the 8 inch water line in South 6th Street was about 9 inches into the pipe.

So on Thursday, September 10, there will be a water line shutdown. It will affect residents along South 6th from Taylor Avenue to Lincoln Avenue and residents along Fillmore Avenue from South 5th to South 7th for a day. Wildish's crew will lower the water line so it is out of the way of the storm drain line. Once this is completed, the City crew will begin turning water back on to the residents.

Reminder: If there are concerns, questions and/or complaints, please contact Zach Ireland or Ron Bradsby at 541-942-3349.