Construction Corner Bridge Repairs – 2019

(March 29, 2019) - No work is scheduled during the coming week of Monday, April 1* due to the forecasted wet weather.

Looking ahead to the week of Monday, April 8, the Contractor is scheduled to begin the placement of steel plates at the *Silk Creek Bridge*. Similar to the recently completed Main Street Bridge work, steel plates will be driven into the ground at each end of the bridge. The plates will prevent existing backfill soil and rock from falling into the waterway and undermining the paved approaches.

Main Street Bridge will also receive a new high-strength concrete surface in coming weeks, though this task is heavily dependent on dry weather, as well.

Despite the pause in work due to weather, diligent progress to-date by the Contractor has kept them on-schedule.

The expected project finish date remains May 24, 2019.

Project Overview - The Bridge Repairs 2019 project includes a series of maintenance and safety improvements to the Main Street Bridge, Silk Creek Bridge and the Harrison Avenue Bridge. Construction will occur at various times through May 24, 2019.

The traveling public should anticipate delays traveling or near the construction. Please drive cautiously, observe all construction signage, and use alternate routes if possible.

This project is weather-dependent and the weekly schedule may change.

Sign up for e-updates below, or <u>click here for our project webpage</u>.

(*Not an April Fools Joke. Really, there isn't any work scheduled during the coming week.)