

CONSTRUCTION CORNER

October 5, 2018

Sanitary Sewer Repairs Project - 2018

Four aging sanitary sewer mains are being replaced under this project.

Over the last two months, H&J Construction, Inc. has successfully completed repairs to three of the city's aging sanitary sewer alignments.

Looking ahead to the next few weeks, H&J will be repairing the sanitary sewer main in **N 9th Street**, which extends from near Grover Avenue toward the north, approximately 700 feet.

H&J's schedule is summarized below:

- 10/8 - 10/11: Contact and coordinate with neighbors & excavate existing sewer laterals for temporary connection during construction.
- 10/12 - 10/19: Replace two manholes.
- 10/15 - 10/17: Place new HDPE sewer pipes after the existing pipe has been burst.
- 10/16 - 10/18: Reconnect laterals.
- 10/19 - 10/24: Pour concrete sidewalks\curbs & repave street excavations.
- 10/22 - 10/25: Clean up & finish project.

For helpful information on pipe bursting please see the following article:

<https://www.portlandoregon.gov/bes/article/486789>

Neighbors will be contacted and reconnections will be scheduled ahead of time at each residence.

Down time will be minimized as much as possible.



**Please drive patiently and safely through all work zones!
Call Engineering at 541-942-3340 with any concerns or questions.**